

FORM P.W.G 47
GOVERNMENT OF KARNATAKA
[Public Works, Ports & Inland Water Transport Department]
COMPLETION CERTIFICATE FOR TENDER WORKS

1	Construction of Arch and providing interlocking tiles in front of Sai baba temple and construction of RCC roof for Ramp near Ganesha temple in ward no 17 and widening and improvements to road from BEL circle to Mathikere flyover	
2	Estimate Amount Rs 300.00 Lakhs	Technical sanction No: CE/RRN/TS/285/2020-21 Dt: 10.12.2020
3	Administration Sanction No:19/2021-22 Dt: 26.07.2021	Head of Account: P-3158
4	Job Code: 017-20-000003	Name of Agency: M/s SKS Infrastructures Pvt. Ltd., (B.N. Girish)
5	Work order No:	EE/RRND/WO/000062/2021-22 Dt: 29.07.2021
6	Agreement No and Date:	60/2021-22 Date: 29.07.2021
7	Contract Value	Rs. 2,53,93,564/- (Excluding GST)
8	Total Cost of Works per Final Bill	Rs. 2,53,27,311/-
9	Percentage of Excess/Savings if any	Savings 66253/-
10	Date of Handing over site / Date of Commencement of Work	29.07.2021
11	Due Date of Completion	28.07.2022
12	Actual Date of Completion	20.07.2022
13	Details of Recording	MB No. 6815 Page No. 681435 to 681451 21-23
14	Penalty if any Levied for short Progress	-
15	Whether the work has Satisfied the Tests by the Quality Control Organization	YES
16	Name of the Officer who took final measurement and also who inspected or passed the work and it was executed satisfactorily or otherwise	1. Assistant Engineer: Umesh 2. Assistant Executive Engineer: Vigneshwar 3. Executive Engineer (in charge): BASAVARAJU N.B (I/C)

[Signature]
Assistant Engineer

[Signature]
Assistant Executive Engineer
Yeshwanthpura Sub Div

[Signature]
Executive Engineer
RRN Div

Chief Engineer

Instructed the sub ally with CE (P.W.) it appears that the work is completed M. estimate the test quantity and measurement as in accordance with sanctioned bill and do further proposals.
[Signature]
11.07.22
ಬಸವರಾಜು ನ.ಬ
ಇನ್‌ಚಾರ್ಜ್ ಸಬ್ ಡಿವಿಷನ್
ಯಶವಂತಪುರ ಮಹಾನಗರ ಪಂಚಾಯತ್